

TEST — EXCAVATION PERMIT

Qoreva Document Intelligence Test Document — intentionally contains unresolved utility information.

Project	LDT Utility Improvements — Test Project
Work Area	Building D — East Service Corridor
Contractor	Test Excavation Contractor
Activity	Excavation for underground storm piping
Planned Start	October 6, 2026
Expected Depth	Approximately 6–8 ft
Permit Status	Draft / Pending Field Verification

1. Scope of Work

Crew will establish the work area, verify excavation limits, expose existing utilities as required, excavate for underground storm piping, install the storm pipe, backfill, and restore the work area. Mechanical excavation is planned after utility verification and daylighting activities are completed.

2. Utility Locating

Utility / Item	Status	Verification / Notes
Electrical	Located	GPRS markings identified in work area.
Communications	Located	Existing markings identified in work area.
Water Drain	NOT CONFIRMED	GPRS could not positively identify the water drain location.
Gas Pipe	NOT CONFIRMED	GPRS could not positively identify the gas pipe location.
Site Drawings	Available	Existing utility drawings available for reference; field confirmation required.

FIELD NOTE: GPRS was unable to positively identify the water drain and gas pipe. The permit does not currently document the method that will be used to positively identify and verify these utilities before mechanical excavation begins.

3. Planned Controls

- Review utility drawings and current field markings before work begins.
- Maintain communication between the excavation crew, competent person, and equipment operator.
- Use hand excavation and/or vacuum excavation where required to expose utilities.
- Stop work if an unidentified utility, line, pipe, conduit, or other underground obstruction is encountered.
- Maintain the required excavation protective system based on actual field conditions and excavation depth.
- Keep unauthorized personnel outside the excavation work zone.

4. Excavation Information

Item	Planned Condition
Maximum planned depth	6–8 ft
Excavation type	Trench / open excavation

Protective system	To be selected by competent person based on field conditions
Access / egress	Ladder or other approved access based on final excavation configuration
Spoil placement	Keep spoil and equipment away from excavation edge per project requirements
Atmospheric testing	Evaluate based on site conditions and competent-person assessment

5. Pre-Excavation Verification

Before mechanical excavation begins, the competent person shall verify that the planned excavation area has been evaluated for underground utilities. Existing markings, drawings, and locating information shall be reviewed in the field.

Verification Item	Status	Responsible Person / Evidence
Utility locate ticket reviewed	Complete	Test competent person / locate ticket
GPRS scan completed	Complete	GPRS report
Water drain positively identified	OPEN	No positive field identification documented
Gas pipe positively identified	OPEN	No positive field identification documented
Daylighting method for unresolved utilities	NOT DOCUMENTED	No method identified on permit
Final field verification before mechanical excavation	PENDING	Must be completed before excavation

6. Stop-Work Conditions

- Utility location cannot be positively verified before mechanical excavation.
- An unidentified underground utility or obstruction is encountered.
- Utility markings are damaged, missing, or inconsistent with field conditions.
- Excavation conditions change in a manner that affects the planned protective system.
- The competent person determines that the planned controls are not adequate for current conditions.

7. Required Resolution Before Mechanical Excavation

The unresolved water drain and gas pipe locations must be addressed before mechanical excavation begins. The field team must document how the utilities will be positively identified, what verification method will be used, and who is responsible for confirming the utilities have been adequately located.

8. Approval / Sign-Off

Role	Name	Signature	Date
Competent Person			
Excavation Supervisor			
Safety Representative			

TEST DOCUMENT — This permit is intentionally constructed for Qoreva Document Intelligence validation. It is not an authorization to perform excavation work.